

Aum Sri Sai Ram

# Sarva Dharma Service Center



## MILESTONES IN BUILDING CONSTRUCTION AS OF JULY 2007

July. 07, 2006: Obtained Building Permit.

July. 17, 2006: Building construction started with survey & stakeout, tree cutting and clearing the construction area.

July. 22, 2006: Completed land clearing for the building, removed topsoil and installed silt fence.

Aug. 03, 2006: Started excavation of basement and building pad.

Aug. 08, 2006: Completed excavation of basement and building pad.

Sep. 14, 2006: Concrete poured for footings and foundations.

Oct. 01, 2006: Neighbor provided RV with electricity and gas to be used as field office.

Oct. 03, 2006: Concrete poured for north wall and parts of east and west walls.

Oct. 07, 2006: Plumbing work under basement slab started.

Oct. 16, 2006: Concrete poured to complete parts of east and west walls.

Nov. 7, 2006: Concrete poured for south wall completing the basement.

Nov. 19, 2006: Concrete poured for floor of basement.

Dec. 11, 2006: Steel erection started.

Jan. 12, 2007: Steel erection completed.

Jan. 23, 2007: Basement ceiling poured.

Feb. 02, 2007: Staircases to basement installed.

Feb. 21, 2007: Water pipes installation started.

Jun. 08, 2007: Concrete poured for ramp and step footing.

Jun. 29, 2007: Concrete poured for side walls of ramp and steps.

Jai Sri Sai Ram